

Independent Tree Panel for Sheffield

Paul Billington
Director of Culture
Sheffield City Council

By email

31 March 2017

Dear Paul

Kenwood Park Road

The Independent Tree Panel has reviewed Sheffield City Council's plans for the removal and replacement of trees on this street. The summary data for the street are:

Number of trees	63
Number of trees referred to ITP	15
% of trees referred to ITP	23.8%
Number of households	79
Number of households responding to survey	22
Number of households responding to the survey who objected to the proposals	19


Andy Bagshaw, David Graham and I inspected the trees on 24 February 2017.

We have considered the structural and physiological condition of each tree, and hence whether to advise the Council to consider removing and replacing the tree for this reason. Please note that in the absence of a comment to the contrary, we found the tree to be healthy and not in need of replacement for an arboricultural reason.

We considered whether the engineering solutions provided for in the Streets Ahead programme could be deployed to enable each tree to be retained, and hence whether to advise the Council to consider deploying one or more solutions for this purpose. We took account of the information provided by the Council about the engineering solutions.

We have summarised our comments and advice in the attached table.

Yours sincerely



Andy Buck
Chair

Copy:
James Henderson
Independent Tree Panel members

Kenwood Park Road			
Fell Job No	Tree Location	Comment	Advice
12025085	O/S 19 (immediately topside of driveway)	Rooting in carriageway.	Remove and replace tree.
12025105	O/S 49	Buttress root in carriageway. Tree overhangs carriageway at c. 2m.	Remove and replace tree.
12025103	O/S 47 ("Ashburnam")	Buttress root in carriageway. Tree overhangs carriageway at c. 1.5m.	Remove and replace tree.
12025099	O/S 43 (topside outside 43)	Buttress root in carriageway. Recent vehicle impact, with red glass in tree and on carriageway.	Remove and replace tree.
12025097	O/S 41-43 (between the 2)	Buttress root in carriageway. Tree overhangs carriageway at c. 2m.	Remove and replace tree.
12025095	O/S 41 (topside of 41 driveway)	Buttress root in carriageway.	Remove and replace tree.
12025087	O/S 23-25 (on corner of driveway)	Kerb absent. Root in carriageway.	Remove and replace tree.
12025093	O/S 37-39, bottomside driveway	Buttress root in carriageway. Kerb absent.	Remove and replace tree.
12025091	O/S 33, OPPOSITE 26	Buttress root in carriageway. Kerb absent.	Remove and replace tree.
12025089	O/S 31, (opposite 24)	Root in carriageway.	Remove and replace tree.
12025101	O/S 45, centrally	Buttress root in carriageway.	Remove and replace tree.
12025083	O/S 15, lowermost side of driveway	Root in carriageway.	Remove and replace tree.
12025107	O/S 51	Buttress root in carriageway. Kerb absent.	Remove and replace tree.
12025081	O/S 13 (lowermost side o/s 13)	Buttress root in carriageway. Kerb absent.	Remove and replace tree.
12025109	O/S 28 "The Workshop", (bottomside driveway)	Kerb absent. Root in carriageway.	Remove and replace tree.