Independent Tree Panel for Sheffield

Paul Billington Director of Culture Sheffield City Council

By email

31 March 2017

Dear Paul

Spring Hill Road

The Independent Tree Panel has reviewed Sheffield City Council's plans for the removal and replacement of trees on this street. The summary data for the street are:

Number of trees	18
Number of trees referred to ITP	10
% of trees referred to ITP	55.6%
Number of households	29
Number of households responding to survey	7
Number of households responding to the survey who objected to the proposals	6

Andy Bagshaw, David Graham and I inspected the trees on 3 February 2017.

We have considered the structural and physiological condition of each tree, and hence whether to advise the Council to consider removing and replacing the tree for this reason. Please note that in the absence of a comment to the contrary, we found the tree to be healthy and not in need of replacement for an arboricultural reason.

We considered whether the engineering solutions provided for in the Streets Ahead programme could be deployed to enable each tree to be retained, and hence whether to advise the Council to consider deploying one or more solutions for this purpose. We took account of the information provided by the Council about the engineering solutions.

We have summarised our comments and advice in the attached table.

Yours sincerely

Angbor

Andy Buck Chair

Copy: James Henderson Independent Tree Panel members

Spring Hill	Spring Hill Road				
		-			
Fell Job No	Tree Location	Comment	Advice		
12026703	O/s 57 . Adj	Kerb displaced.	Half width or tapered kerb. Tree pit.		
	paved				
	garden.				
12026697	Opp 94	Kerb displaced.	Half width or tangrad karb		
	Commonside		Half width or tapered kerb.		
12026701	Adj garden		Remove and replace tree.		
	of 57. Jct	Tree in poor condition.			
	commonside				
12026804	Opp 5 spring	Tree on very steep corner – will	Tarmac footway.		
	hill. On jct.	remain steep irrespective of action.			
12026792	Opp 36	Footway lifted. Service cover adjacent.Remove and replace tree	Remove and replace tree		
	00000				
12026798	Opp 26	Tree obstructing carriageway.	Remove and replace tree.		
12026800	2nd tree on	Significant damage to footway. Service covers adjacent.	Remove and replace tree.		
	road, on				
	right if facing				
	uphill				
12026705	O/s 49. Front	Tree in poor condition. Dieback.	Remove and replace tree.		
	of Left hand				
	bay window				
12026796		Very fine tree. Very substantial	Consider exceptional solutions to retain tree.		
	O/s 31	damage to footway, kerb and			
		carriageway. Hazard to pedestrians.			
12026794	o/s 33	Kerb displaced.	Half width or tapered kerb.		